

E&A Consulting Group, Inc.  
 10909 Mill Valley Road, Suite 100  
 Omaha, NE 68154  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



Zachary A. Jilek, CPESC, CISEC  
 Erosion Control Specialist- Manager

**E&A- P2005.030.000**

Inspector: Sam Fletcher		Stage 3
Project Name:	<b>The Heritage NER110495</b>	
For Week Ending:	<b>11/12/2016</b>	
Project Location:	<b>East of 156th Street and North and South of Rainwood Road- Bennington, NE (Douglas County)</b>	<b>68007</b>


Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	40%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions	
				<b>Week 1</b>
Sunday:	0.00"			
Monday	0.10"			
Tuesday	0.00"			
Wednesday	0.01"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 2</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.11"			
Thursday	0.03"			
Friday	0.00"	10/21/16	68/51 sunny	
Saturday	0.00"			
				<b>Week 3</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 4</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 5</b>
Sunday:	0.00"			
Monday	0.02"			
Tuesday	0.01"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			

Saturday	0.00"				
<b>Complaints:</b>	None				
<b>Construction Sequencing:</b>					
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?					
Entire site, grading completed 7/2006 and site seeded 9/5/06.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire site, grading completed 7/2006 and site seeded 9/5/06.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Wetlands Mitigation Seeding (5/31/06), Slopes Seeded/Matted (8/30/06), Temp. Seeded (9/5/06), Re-Seeded 5/21/07, Re-Seeded ROW on 9/5/07 & 11/14/07, Erosion seeded in various areas (4/09), Old Basin 5 was seeded and matted (5/2/12). The areas that were disturbed when SB 3 and 5 were closed has been seeded (9/10/16/).					
<b>SUMMARY QUESTIONS:</b>					
Are approved entrances and adjacent streets being maintained adequately?					
Yes					
Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?					
Yes					
<b>CHECKLIST QUESTIONS:</b>					
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?					
No, See Findings Section					
Is dust associated with the construction activity adequately controlled on the site?					
Yes					
<b>Comments:</b>					
<b>Comments:</b> Multiple houses are being built in the development.					
<b>Findings / Corrective Actions (Date):</b>					
<b>Findings / Corrective Actions (Date):</b> 1) See BMP section for required maintenance. 2) The old inlet filter in front of lot 2 needs to be cleaned up. Regency Homes was informed to complete by 8/26/15. Not done as of last inspection. Regency Homes was reminded on 2/23/16, 3/30/16, 5/5/16, 5/25/16, 7/8/16. 3) Concrete debris on lot 159 needs to be cleaned up. The inspector is attempting to determine who is responsible for the debris as of the 3/29/16 inspection. The inspector will update.					
<b>Unique Name</b>	<b>Type</b>	<b>Location</b>	<b>Projected Install Date</b>	<b>Status</b>	<b>Maintenance</b>
CW 1	Concrete Washout	Lot 20		Removed	
<b>Current Condition:</b>	Removed - Boyer Young cleaned out and removed the concrete washout prior to the 9/26/15 inspection.				
CW 2	Concrete Washout	Lot 162		Removed	
<b>Current Condition:</b>	Removed - Boyer Young cleaned out and removed the concrete washout prior to the 9/26/15 inspection.				
IF 1	Inlet Filter	Rosewater Prky and Chicory St.	8/24/2016	Active	Yes
<b>Current Condition:</b>	Fair Condition - The Contractor that closed the basin installed the inlet filter prior to the 8/24/16 inspection. The inlet filter needs to be removed due to work on the basin being complete. The inspector will removed the inlet filter during the next inspection.				
Lot 2	Silt Fence	Lot 2		Removed	
<b>Current Condition:</b>	Removed - Regency Homes seeded the lot prior to the 7/16/15 inspection.				
Lot 2 Replat 2	Silt Fence	Lot 2 Replat 2	9/24/2016	Pending	Yes

<b>Current Condition:</b>	Pending				
	Silt fence needs to be installed on the back of the lot.				
	Legacy Homes was informed to complete by 10/4/16. Not done as of last inspection. Legacy Homes was reminded on 11/2/16.				
Lot 7 Replat 2	Silt Fence	Lot 7 Replat 2		Removed	
<b>Current Condition:</b>	Removed - John Shelburne sodded the lot prior to the 6/23/16 inspection.				
Lot 40	Individual Lot	Lot 40	6/23/2016	Active	Yes
<b>Current Condition:</b>	Active - The Home Company is building on the lot as of the 6/23/16 inspection. The lot is flat so no bmp is needed. The inspector will monitor. Changed from lot 39 to lot 40.				
Lot 48	Individual Lot	Lot 48		Removed	
<b>Current Condition:</b>	Removed - Charleston Homes sodded the lot prior to the 10/21/16 inspection.				
Lot 51	Individual Lot	Lot 51		Removed	
<b>Current Condition:</b>	Removed - The Home Company sodded the lot prior to the 4/21/16 inspection.				
Lot 67	Silt Fence	Lot 67		Removed	
<b>Current Condition:</b>	Removed - Sherwood Homes sodded the lot prior to the 7/4/16 inspection.				
Lot 112	Silt Fence	Lot 112	9/17/2016	Active	Yes
<b>Current Condition:</b>	Fair Condition - Silt fence was installed on the front and back of the lot prior to the 9/17/16 inspection. The builder is unknown.				
	The silt fence needs to be repaired on the front of the lot.				
	Legacy Homes was informed to complete by 10/4/16. Not done as of last inspection. Legacy Homes was reminded on 11/2/16.				
Lot 113	Individual Lot	Lot 113		Removed	
<b>Current Condition:</b>	Removed - Sherwood Homes sodded the lot prior to the 7/4/16 inspection.				
Lot 114	Silt Fence	Lot 114	10/24/2015	Active	No
<b>Current Condition:</b>	Good Condition - Sherwood Homes installed silt fence on lot 114 to protect adjacent lots prior to the 3/29/16 inspection.				
Lot 122	Wattle	Lot 122	11/19/2015	Active	No
<b>Current Condition:</b>	Good Condition - Regency Homes installed gator guards on the back of the lot to protect the sod on lot 123 prior to the 11/19/15 inspection.				
Lot 124	Silt Fence	Lot 124	3/29/2016	Active	Yes
<b>Current Condition:</b>	Fair Condition				
	1. The silt fence on the back of the lot needs to be cleaned out and removed.				
	2. The silt fence on the front of the lot needs to be repaired.				
	1. Regency Homes was informed to complete by 5/31/16. Not done as of last inspection. Regency Homes was reminded on 7/8/16, 8/29/16, 9/29/16.				
	2. Regency Homes was informed to complete by 10/4/16. Not done as of last inspection.				
Lot 126	Silt Fence	Lot 126	12/17/2014	Active	Yes
<b>Current Condition:</b>	Fair Condition				
	The silt fence on the back of the lot needs to be cleaned out.				
	Regency Homes was informed to complete by 8/26/15. Not done as of last inspection. Regency Homes was reminded on 9/1/15, 9/28/15, 2/23/16, 3/30/16, 5/5/16, 5/25/16, 7/8/16, 8/29/16, 9/29/16.				
Lot 127	Silt Fence	Lot 127		Removed	
<b>Current Condition:</b>	Removed - Regency Homes sodded the lot prior to the 12/16/15 inspection.				
Lot 128	Silt Fence	Lot 128		Removed	
<b>Current Condition:</b>	Removed - Regency Homes sodded the lot prior to the 7/16/15 inspection.				
Lot 129	Silt Fence	Lot 129		Removed	
<b>Current Condition:</b>	Removed - Regency Homes sodded the lot prior to the 11/13/15 inspection.				
Lot 1 Replat 2	Silt Fence	Lot 1 Replat 2		Removed	
<b>Current Condition:</b>	Removed - The lot was sodded prior to the 11/21/14 inspection.				
Lot 135	Silt Fence	Lot 135		Removed	
<b>Current Condition:</b>	Removed - Sherwood Homes sodded the lot prior to the 11/13/15 inspection.				
Lot 136	Silt Fence	Lot 136		Removed	

<b>Current Condition:</b>	Remove - Sherwood Homes sodded the lot prior to the 12/17/14 inspection. The remaining silt fence will be removed as part of construction on lot 135 as of the 4/21/15 inspection.				
Lot 137	Silt Fence	Lot 137		Removed	
<b>Current Condition:</b>	Removed - Legacy Homes sodded the lot prior to the 5/6/15 inspection.				
Lot 138	Silt Fence	Lot 138		Removed	
<b>Current Condition:</b>	Removed - Legacy Homes sodded the lot prior to the 10/21/16 inspection.				
Lot 139	Silt Fence	Lot 139		Removed	
<b>Current Condition:</b>	Removed - Sherwood Homes sodded the lot prior to the 8/19/15 inspection.				
Lot 140	Silt Fence	Lot 140		Removed	
<b>Current Condition:</b>	Removed - Sherwood Homes sodded the lot prior to the 6/12/15 inspection.				
Lot 141	Silt Fence	Lot 141		Removed	
<b>Current Condition:</b>	Removed - Sherwood Homes sodded the lot prior to the 8/24/16 inspection.				
Lot 142	Silt Fence	Lot 142	8/31/2016	Active	Yes
<b>Current Condition:</b>	<b>Fair Condition</b>  <b>The dirt pile in the ROW needs to be removed.</b>  <b>Sherwood Homes was informed to complete by 10/28/16.</b>				
Lot 143	Silt Fence	Lot 143		Removed	
<b>Current Condition:</b>	Removed - G Lee Homes sodded the lot prior to the 6/23/16 inspection.				
Lot 145	Silt Fence	Lot 145		Removed	
<b>Current Condition:</b>	Removed - Sherwood Homes sodded the lot prior to the 6/23/16 inspection.				
Lot 144	Silt Fence	Lot 144		Removed	
<b>Current Condition:</b>	Removed - Dynasty Homes sodded the lot prior to the 7/16/15 inspection.				
Lot 146	Silt Fence	Lot 146	7/18/2016	Active	Yes
<b>Current Condition:</b>	<b>Fair Condition</b>  1. The silt fence on the front of the lot needs to be repaired and reinstalled. 2. The portable toilet needs to be staked down.  1. Charleston Homes was informed to complete by 8/31/16. Not done as of last inspection. Charleston Homes was reminded on 9/29/16, 11/2/16. 2. Charleston Homes was informed to complete by 10/4/16. Not done as of last inspection. Charleston Homes was reminded on 11/2/16.				
Lot 147	Individual Lot	Lot 147		Removed	
<b>Current Condition:</b>	Removed - The Home Company sodded the lot prior to the 12/16/15 inspection.				
Lot 148	Silt Fence	Lot 148		Removed	
<b>Current Condition:</b>	Removed - The Home Company sodded the lot prior to the 7/16/15 inspection.				
Lot 151	Silt Fence	Lot 151		Removed	
<b>Current Condition:</b>	Removed - Sherwood Homes sodded the lot prior to the 8/19/15 inspection.				
Lot 152	Silt Fence	Lot 152		Removed	
<b>Current Condition:</b>	Removed - Premier Homes sodded the lot prior to the 6/12/15 inspection.				
Lot 153	Individual Lot	Lot 153		Removed	
<b>Current Condition:</b>	Removed - The lot was sodded prior to the 12/17/14 inspection.				
Lot 154	Wattle	Lot 154		Removed	
<b>Current Condition:</b>	Removed - Regency Homes sodded the lot prior to the 7/16/15 inspection.				
Lot 155	Silt Fence	Lot 155		Removed	
<b>Current Condition:</b>	Removed - Home Enterprise sodded the lot prior to the 11/13/15 inspection.				
Lot 162	Individual Lot	Lot 162		Removed	
<b>Current Condition:</b>	Removed - Legacy Homes sodded the lot prior to the 12/16/15 inspection. Legacy Homes Removed the portable toilet and debris prior to the 2/23/16 inspection.				
Lot 164	Individual Lot	Lot 164		Removed	
<b>Current Condition:</b>	Removed - The Home Company sodded the lot prior to the 9/26/15 inspection.				
Lot 165	Silt Fence	Lot 165		Removed	
<b>Current Condition:</b>	Removed - The Home Company sodded the lot prior to the 7/16/15 inspection.				
Lot 166	Silt Fence	Lot 166		Removed	
<b>Current Condition:</b>	Removed - Legacy Homes sodded the lot prior to the 7/4/16 inspection.				
Lot 167	Silt Fence	Lot 167		Removed	
<b>Current Condition:</b>	Removed - Sherwood Homes sodded the lot prior to the 4/21/16 inspection.				
Lot 168	Silt Fence	Lot 168		Removed	
<b>Current Condition:</b>	Removed - Legacy Homes sodded the lot prior to the 6/2/14 inspection.				
Lot 170	Individual Lot	Lot 170		Removed	
<b>Current Condition:</b>	Removed - Charleston Homes sodded the lot prior to the 12/17/14 inspection.				
Lot 181	Individual Lot	Lot 181		Removed	
<b>Current Condition:</b>	Removed - Dreamscape sodded the lot prior to the 7/16/15 inspection.				

Lot 182	Silt Fence	Lot 182		Removed	
<b>Current Condition:</b>	Removed - Changed to Lot 7 Replat 2.				
Lot 183	Silt Fence	Lot 183		Removed	
<b>Current Condition:</b>	Removed - Sherwood Homes sodded the lot prior to the 4/29/16 inspection.				
Lot 184	Silt Fence	Lot 184		Removed	
<b>Current Condition:</b>	Removed - Sherwood Homes sodded the lot prior to the 11/13/15 inspection.				
Lot 185	Wattle	Lot 185	10/21/2016	Active	Yes
<b>Current Condition:</b>	Fair Condition - Sherwood Homes installed silt fence on the back of the lot prior to the 10/21/16 inspection. The dirt pile in the ROW needs to be removed. Sherwood Homes was informed to complete by 10/28/16.				
Lot 195	Silt Fence	Lot 195		Removed	
<b>Current Condition:</b>	Removed - The silt fence was removed prior to the 6/4/14 inspection.				
SF 6	Silt Fence	SB 5	8/24/2016	Active	No
<b>Current Condition:</b>	Good Condition - The contractor that closed SB 5 installed silt fence prior to the 8/24/16 inspection.				
SF 7	Silt Fence	SB 3	9/27/2016	Active	No
<b>Current Condition:</b>	Good Condition - Commercial Seeding installed silt fence on the back of lots 3, 4, 5 and 6 prior to the 9/27/16 inspection.				
SB 3	Sediment Basin	South of Wild Indigo St and Prairie Star St.		Removed	
<b>Current Condition:</b>	Removed - The basin was closed prior to the 8/24/16 inspection.				
SB 4	Sediment Basin	South of 149th Dead End	11/14/2005	Active	No
<b>Current Condition:</b>	Good Condition- 35% Filled - Roth Enterprise cleaned off the risers prior to the 7/7/16 inspection.				
SB 5	Sediment Basin	Southwest corner of Rosewater Pkwy and North H.W.S Cleveland Blvd		Removed	
<b>Current Condition:</b>	Removed - The basin was closed prior to the 8/24/16 inspection.				
STR	Street Cleaning	Entire Site	2/26/2007	Active	No
<b>Current Condition:</b>	Good Condition - Sherwood Homes cleaned the street in front of lot 114 prior to the 9/27/16 inspection. No major signs of track out.				
SWPPP Sign	Signs	1 sign on site	8-19-08	Active	No
<b>Current Condition:</b>	Good Condition: 156th and Cleveland Blvd				
<b>Inspector Signature:</b> 			<b>Reviewed By:</b> 