

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A- P2005.030.000

Inspector: Luke Antholz		Stage
Project Name:	The Heritage NER110495	2
For Week Ending:	4/25/2020	
Project Location:	East of 156th Street, North and South of Rainwood Road - Bennington, NE (Douglas County)	68007

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	98%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week 1
Sunday:	0.20"				
Monday	0.00"				
Tuesday	0.00"	4/14/2020	Clear 47/21	9:45 AM	
Wednesday	0.00"				
Thursday	0.22"				
Friday	0.03"				
Saturday	0.00"				
					Week 2
Sunday:	0.00"				
Monday	0.06"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.04"				
Friday	0.07"				
Saturday	0.12"				
					Week 3
Sunday:	N/A				
Monday	N/A				
Tuesday	N/A				
Wednesday	N/A				
Thursday	N/A				
Friday	N/A				
Saturday	N/A				

Complaints:	None
-------------	------

Construction Sequencing:
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?
 Entire site, grading completed 7/2006 and site seeded 9/5/06. Grading began on old school site east of Stargrass Road (11/9/17).
 Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :
 Entire site, grading completed 7/2006 and site seeded 9/5/06. Grading began on old school site east of Stargrass Road (11/9/17).
 What temporary or permanent stabilization measures listed in this section are being implemented?
 Wetlands Mitigation Seeding (5/31/06), Slopes Seeded/Matted (8/30/06), Temp. Seeded (9/5/06), Re-Seeded 5/21/07, Re-Seeded ROW on 9/5/07 & 11/14/07, Erosion seeded in various areas (4/09), Old Basin 5 was seeded and matted (5/2/12). The areas that were disturbed when SB 3 and 5 were closed has been seeded (9/10/16/). Area surrounding SB#4 has been seeded (5/22/18).

Checklist Questions:
 Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes					
Create Corrective Action?					
N/A					
Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.					
Yes					
Create Corrective Action?					
N/A					
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?					
Yes					
Create Corrective Action?					
N/A					
Are construction entrances and adjacent streets being maintained adequately?					
Yes					
Create Corrective Action?					
N/A					
Is dust associated with the construction activity adequately controlled on the site?					
Yes					
Create Corrective Action?					
N/A					
Comments:					
Comments: 1. Site is active for home building. 2. SB 4 is being partially closed to accommodate the dirt from the grading of the new area as of 11/9/17. The inspector will continue to monitor its effectiveness. The surrounding area is primarily built out so the remaining basin can accommodate the flow coming from the adjacent lots. The basin was working effectively as of the 8/13/18 inspection.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date): Some maintenance is required in the BMP section.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	Intersection of Rosewood and Rainwood Road	11/21/2017	Pending	No
Current Condition:	Pending - The inspector will recommend an entrance if it becomes necessary as of the 11/21/2017 inspection.				
CW 1	Concrete Washout	Lot 20		Removed	
Current Condition:	Removed - Boyer Young cleaned out and removed the concrete washout prior to the 9/26/15 inspection.				
CW 2	Concrete Washout	Lot 162		Removed	
Current Condition:	Removed - Boyer Young cleaned out and removed the concrete washout prior to the 9/26/15 inspection.				
IF 1	Inlet Filter	Rosewater Prky and Chicory St.		Removed	
Current Condition:	Removed - E&A inspector removed the inlet filter during inspection on 4/15/17.				
Lot 18	Silt Fence	Lot 18	5/7/2019	Active	No
Current Condition:	Active - Homeowner Gene Barnhill began construction on the lot prior to the 5/7/19 inspection, no BMPs are recommended at this time, due to the lot being relatively flat. E&A inspector will continue to monitor.				
Lot 20	Individual Lot	Lot 20		Removed	
Current Condition:	Removed - Lot is currently inactive, Lot 20 will be re-added when construction begins.				
Lot 22	Individual Lot	Lot 22		Removed	
Current Condition:	Removed - Lot is currently inactive, Lot 22 will be re-added when construction begins.				
Lot 36	Individual Lot	Lot 36		Removed	
Current Condition:	Removed- River Stone Custom Homes sodded the lot prior to the 6/24/19 inspection.				
Lot 38	Individual Lot	Lot 38		Removed	
Current Condition:	Removed- D&E Custom Building and Design sodded the lot prior to the 6/24/19 inspection.				
Lot 39	Individual Lot	Lot 39		Removed	
Current Condition:	Removed- D&E Custom Building and Design sodded the lot prior to the 6/24/19 inspection.				
Lot 43	Individual Lot	Lot 43		Removed	
Current Condition:	Removed - Sherwood Homes sodded the lot prior to the 7/8/19 inspection.				
Lot 44	Individual Lot	Lot 44		Removed	
Current Condition:	Removed - Brookstone Development sodded to the lot prior to the inspection on 12/17/19				
Lot 58	Silt Fence	Lot 58		Removed	
Current Condition:	Removed - Dynasty Homes sodded the lot prior to the 7/8/19 inspection.				
Lot 60	Individual Lot	Lot 60		Removed	
Current Condition:	Removed - Legacy Homes sodded the lot prior to the 5/7/19 inspection.				
Lot 61	Individual Lot	Lot 61		Removed	
Current Condition:	Removed - Legacy Homes sodded the lot prior to the 5/7/19 inspection.				
Lot 62	Individual Lot	Lot 62	8/12/2019	Active	Yes

Current Condition:	<p>Fair Condition - Huntington Homes started excavating the lot prior to the 8/12/19 inspection. Huntington Homes installed silt fence on the northeast corner of the lot prior to the 8/26/19 inspection. Huntington Homes removed the dirt pile from the ROW prior to the 9/9/19 inspection. Huntington Homes installed straw wattles on the rear of the lot prior to the 9/23/19 inspection. Huntington Homes installed wattles on the side of the lot prior to the 10/11/19 inspection. Huntington Homes removed the silt fence from the rear of the lot prior to the inspection on 4/14/20.</p> <p>1.) Sediment should be cleaned up from the adjoining Lot 61. 2.) Silt fence should be repaired where damaged in the rear of the lot.</p> <p>1.) Huntington Homes was informed to complete by 10/18/19. Not done as of last inspection. Huntington Homes was reminded on 11/5/19, 12/4/19, 1/13/20, 2/24/20, 4/1/20. Huntington Homes removed the silt fence from the rear of the lot prior to the inspection on 4/14/20. Therefore the maintenance recommendation has changed and same reminder dates still apply. Silt fence should be reinstalled on the rear of the lot or lot should be stabilized. Huntington Homes was reminded on 4/14/20.</p> <p>2.) Huntington Homes was informed to complete by 11/12/19. Not done as of last inspection. Huntington Homes was reminded on 12/4/19, 1/13/20, 2/24/20, 4/1/20. Huntington Homes removed the silt fence from the rear of the lot prior to the inspection on 4/14/20. Therefore the maintenance recommendation has changed and same reminder dates still apply. Silt fence should be reinstalled on the rear of the lot or lot should be stabilized. Huntington Homes was reminded on 4/14/20.</p>				
Lot 65	Individual Lot	Lot 65	7/16/2019	Active	Yes
Current Condition:	<p>Fair Condition - Huntington Homes started excavating the lot prior to the 7/16/19 inspection. Huntington Homes removed the dirt pile and concrete washout from the lot prior to the 8/12/19 inspection. Huntington Homes began home construction on the lot prior to the 8/12/19 inspection. Huntington Homes installed silt fence on the rear of the lot prior to the 8/26/19 inspection. Huntington Homes secured the portable toilet on the lot prior to the inspection on 1/27/20. Huntington Homes removed the silt fence from the rear of the lot prior to the inspection on 4/14/20.</p> <p>Silt fence should be repaired/retied/reinstalled where damaged and removed in the rear of the lot.</p> <p>Huntington Homes was informed to complete by 11/12/19. Not done as of last inspection. Huntington Homes was reminded on 12/4/19, 1/13/20, 2/24/20, 4/1/20. Huntington Homes removed the silt fence from the rear of the lot prior to the inspection on 4/14/20. Therefore the maintenance recommendation has changed and same reminder dates still apply. Silt fence should be reinstalled on the rear of the lot or lot should be stabilized. Huntington Homes was reminded on 4/14/20.</p>				
Lot 66	Individual Lot	Lot 66		Removed	
Current Condition:	Removed - Legacy Homes sodded the lot prior to the 5/7/19 inspection.				
Lot 190	Silt Fence	Lot 190		Removed	
Current Condition:	Removed - Pinecrest Homes sodded the lot prior to the 5/7/19 inspection.				
Lot 191	Individual Lot	Lot 191		Removed	
Current Condition:	Removed - David Thomas Construction sodded the lot prior to the 4/23/19 inspection.				
Lot 192	Individual Lot	Lot 192		Removed	
Current Condition:	Removed - Brookstone Development sodded the lot prior to the 7/8/19 inspection.				
Lot 193	Individual Lot	Lot 193		Removed	
Current Condition:	Removed- Proline Homes sodded the lot prior to the 6/24/19 inspection.				
SF 6	Silt Fence	SB 5		Removed	
Current Condition:	Removed - Commercial Seeding removed the silt fence prior to the 10/9/18 inspection.				
SF 7	Silt Fence	SB 3		Removed	
Current Condition:	Removed - SF 7 changed to lot level item (lots 5 and 6) as of 5/15/18.				
SF 8	Silt Fence	Rainwood Road		Removed	
Current Condition:	Removed - Boyer Young installed a silt fence check in front of Rainwood Road prior to 11/23/2016. Silt Fence was repaired prior to the 8/13/18 inspection. Boyer Young removed the silt fence prior to the 10/23/18 inspection.				
SF 9	Silt Fence	The perimeter of the newly graded area	11/21/2017	Active	Yes
Current Condition:	<p>Fair Condition - The silt fence was repaired by Commercial Seeding prior to the inspection on 4/5/18. A section of the silt fence was not repairable due to standing water. Commercial Seeding installed silt fence around the existing dirt stock pile prior to the inspection on 3/5/18. The silt fence in the SE corner was repaired prior to inspection on 4/27/18. The Inspector was informed that the silt fence would be the highest priority for Commercial Seeding during the week of 7/30/18. Silt fence was repaired and sediment was cleaned up from adjacent lots prior to the 8/13/18 inspection. Commercial Seeding repaired and cleaned out the silt fence prior to the 11/6/18 inspection. Silt fence is becoming undermined in the northeastern section as of the 3/26/19 inspection, inspector will continue to monitor and attempt to remedy during the next inspection. Inspector backfilled the silt fence during the 4/9/19 inspection. Commercial Seeding backfilled and repaired the silt fence prior to the 6/24/19 inspection. Minor damage was observed on the silt fence during the 8/5/19 inspection. E&A inspector will retie silt fence during next inspection. E&A inspector retied the silt fence where it was damaged during the 8/12/19 inspection.</p> <p>Silt fence is damaged in multiple locations and should be repaired/retied/trenched in.</p> <p>Jerry Banks was informed to complete when weather conditions allow on 2/3/20. Jerry Banks informed the E&A inspector on 1/28/20 that he no longer is responsible for the silt fence maintenance. The SID manager was informed of this information, and the E&A inspector is waiting to hear from the SID manager about who will be responsible for silt fence maintenance from now on. Not done as of last inspection.</p>				

SB 3	Sediment Basin	South of Wild Indigo St and Prairie Star St.		Removed	
Current Condition:	Removed - The basin was closed prior to the 8/24/16 inspection.				
SB 4	Sediment Basin	South of 149th Dead End	11/14/2005	Active	No
Current Condition:	Good Condition- 40% Filled - Roth Enterprise cleaned off the risers prior to the 7/7/16 inspection. Dustin Roth removed southern riser and removed dirt to restore drainage prior to inspection on 7/2/18.				
SB 5	Sediment Basin	Southwest corner of Rosewater Pkwy and North H.W.S Cleveland Blvd		Removed	
Current Condition:	Removed - The basin was closed prior to the 8/24/16 inspection.				
STR	Street Cleaning	Entire Site	2/26/2007	Active	No
Current Condition:	Good Condition - CBS Homes cleaned the streets in front of Lot 26 prior to inspection on 6/20/18. Streets were clean during the 9/18/18 inspection. Street was cleaned in front of lot 38 prior to the 10/23/18 inspection. Streets were covered in snow during the 2/19/19 inspection, street cleaning recommendations will remain on the report until the inspector can verify if any street cleaning activities have occurred. Minor street cleaning was performed in front of lots 60, 61, and 66 by plowing activities or by Legacy Homes prior to the 3/5/19 inspection, sediment is still present along the curb line. Legacy Homes cleaned the curb line prior to the 5/7/19 inspection, minor sediment is present in front of lots 38 and 39, inspector will continue to monitor. Brookstone Development cleaned the street in front of lot 44 prior to the 10/22/19 inspection.				
SWPPP Sign	Signs	1 sign on site	8-19-08	Active	No
Current Condition:	Good Condition: 156th and Bennington Blvd				
Inspector Signature:				Reviewed By:	