

E&A - 1999.175.0042				
Inspector: Mike Jacobson				Stage
Project Name:	Val Vista			3
For Week Ending:	6/13/2009			
Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	68%			
RAIN FALL AMOUNTS				
	Amount in inches	Date inspected		
Week 1				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.16"			
Wednesday	0.95"	05/13/09		
Thursday	0.01"			
Friday	0.01"	05/15/09		
Saturday	0.00"			
Week 2				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.03"			
Week 3				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.12"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Week 4/5				
Sunday:	0.00", 0.34"			
Monday	0.04", 0.11"			
Tuesday	0.10", 0.04"			
Wednesday	0.00", 0.00"			
Thursday	0.00", 0.00"			
Friday	0.00", 0.63"			
Saturday	2.11", 0.00"	6/6/09; 6/13/09		
Complaints:	None			
Construction Sequencing:				
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?				
Entire site; residential site grading completed and site seeded prior to 2005, north commercial property grading completed and site seeded Summer 2005, and south commercial property grading completed and site seeded Summer 2006.				
As of inspection on 3/25/09 grading was active on lot 241. As of inspection on 4/7/09 grading was completed on this section of lot 241.				
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :				
Entire site; residential site grading completed and site seeded prior to 2005, north commercial property grading completed and site seeded Summer 2005, and south commercial property grading completed and site seeded Summer 2006.				
As of inspection on 3/25/09 grading was active on lot 241. As of inspection on 4/7/09 grading was completed on this section of lot 241.				
What temporary or permanent stabilization measures listed in this section are being implemented?				
Paving, dense vegetation and landscaping installed prior to 2005. Paving commercial property (7/2007)				
Comments:				
Comments:				
Home construction is active in a few areas on site. Building construction is active on lot 248.				
Findings / Corrective Actions (Date):				

Findings / Corrective Actions (Date):

- 1) Lot 8 has one area of silt fence that is down/damaged and needs to be replaced. Boyer Young was informed to complete maintenance by 10/15/08. Maintenance not completed as of last inspection due to wet and muddy condition, therefore another seven days will be given until 10/22/08 to complete maintenance. Maintenance not completed as of last inspection due to wet and muddy condition, therefore another seven days will be given until 10/30/08 to complete maintenance. On 5/16/09 Boyer Young was reminded that maintenance needs to be completed ASAP.
- 2) Elite Builders who is building a building on a section of 248 was have Ready Mix washing out there truck on a vacant lot. Bryan w/ Elite Builders was informed to clean up concrete spoils from empty lot and re-seed disturbed area by 5/4/09. Concrete spoils was cleaned up prior to inspection on 5/15/09 by Elite Builders.
- 3) A port a pot at the Pelster construction site lot 248 is too close to a curb inlet and is not staked down. It needs to be moved and staked down. Ted w/ Pelster construction was informed to complete maintenance by 5/4/09. Port a pot was re-
- 4) There is a curb inlet in front of the Pelster construction site on lot 248 that needs a inlet filter installed. Ted w/ Pelster co
- 5) Lot level silt fence on the corners along Brentwood Drive is down/damaged in a few areas and needs to be removed du
- 6) Some required maintenance in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE-1	Construction Entrance	N41d00m00s W96d00m00s		Removed	
Current Condition:	Entrance Paved				
CE-2	Construction Entrance	N41d00m00s W96d00m00s		Removed	
Current Condition:	Entrance Paved				
CE 3	Construction Entrance	N41d00m00s W96d00m00s		Removed	
Current Condition:	Entrance Paved				
CE 4	Construction Entrance	Lot 248		Removed	
Current Condition:	As of inspection on 4/29/09 construction entrance is no longer needed due to paving being completed on site.				
CE 5	Construction Entrance	Lot 248		Removed	
Current Condition:	Construction entrance was removed prior to inspection on 5/13/09 due to paving completed by Ted w/ Pelster construction.				
DD 1	Diversion Ditch	N41d00m00s W96d00m00s		Removed	
Current Condition:	Diversion Ditch was removed when the SB 7 was re-located to the northeast, but was not removed from the report.				
SB 1	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SB 2	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SB 3	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SB 4	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SB 5	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed due to commercial property development				
SB 6	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SB 7	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition- 32% full.				
SB 8	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed.				
SF 1	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Silt fence was removed prior to inspection on 3/7/09 by CS for Bernie Heck w/ KVI. Silt fence will need to be re-installed when construction is active in the area.				
SF 2	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 3	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 4	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					

Description of Maintenance/Activity:
Repairs Needed/Planned:

SF 5	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 6	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 7	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 8	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 9	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 10	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 11	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 12	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 13	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed prior to inspection on 5/23/08 by CS for KVI due to good vegetation and not needed any longer.				
SF 14	Silt Fence	Lot 248	3/24/2009	Active	No
Current Condition:	Good Condition Maintenance was completed prior to inspection on 3/25/09 by CS for Bernie w/ KVI.				
SF 15	Silt Fence	Lot 248	3/24/2009	Active	No
Current Condition:	Fair Condition Maintenance was completed prior to inspection on 5/15/09 by Ted w/ Pelster construction.				
STR	Street Cleaning	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition- No major signs of track off.				
SWPPP Sign	SWPPP Sign	One sign on site	8/8/2008	Active	No
Current Condition:	Good Condition				
Inspector Signature:	<i>Michael Paulson</i>		Reviewed By: <i>Zachary K. Jilek</i>		