

E&A - 1999.175.0042				
Inspector: Mike Jacobson				Stage
Project Name:	Val Vista			3
For Week Ending:	1/9/2010			68128
Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	68%			
RAIN FALL AMOUNTS				
	Amount in inches	Date inspected		
Week 1				
Sunday:	0.00"			
Monday	0.04"			
Tuesday	0.00"			
Wednesday	0.00"	12/16/09		
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Week 2				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.49"			
Thursday	0.10"			
Friday	0.37"			
Saturday	0.05"			
Week 3				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.01"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.02"			
Week 4/5				
Sunday:	0.03"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.17"	01/06/10		
Thursday	0.00"			
Friday	0.02"			
Saturday	0.00"			
Complaints:	None			
Construction Sequencing:				
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?				
Entire site; residential site grading completed and site seeded prior to 2005, north commercial property grading completed and site seeded Summer 2005, and south commercial property grading completed and site seeded Summer 2006.				
As of inspection on 3/25/09 grading was active on lot 241. As of inspection on 4/7/09 grading was completed on this section of lot 241.				
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :				
Entire site; residential site grading completed and site seeded prior to 2005, north commercial property grading completed and site seeded Summer 2005, and south commercial property grading completed and site seeded Summer 2006.				
As of inspection on 3/25/09 grading was active on lot 241. As of inspection on 4/7/09 grading was completed on this section of lot 241.				
What temporary or permanent stabilization measures listed in this section are being implemented?				
Paving, dense vegetation and landscaping installed prior to 2005. Paving commercial property (7/2007)				
Comments:				

Comments:
 No active construction in either the residential or commercial areas as of last inspection.


An inspection was not conducted after snow events from 12/23/09 - 12/26/09 due to very dangerous driving and winter conditions even though the perception was over a ½" due to heavy amounts of snow in the metro area. An inspection will be conducted as soon as conditions allow for each site. Please contact Zach Jilek w/ E&A Consulting Group, Inc. with any questions. (402-895-4700).

Inspection on 1/6/2010 was a drive thru inspection. Site was covered with one foot of snow and all BMP's appeared to be in good working condition unless otherwise noted.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):
 1) Lot 8 has one area of silt fence that is down/damaged and needs to be replace or removed. Boyer Young was informed to complete maintenance by 10/15/08. On 5/16/09 Boyer Young was reminded that maintenance needs to be completed ASAP. Maintenance not completed as of last inspection and developer didn't give any reason why.
 2) Lot 7 has one section of silt fence that is down/damaged and needs to be repaired or removed. Boyer Young was informed to complete maintenance by 9/12/09. A few extra days was given due to the long holiday weekend. Maintenance not completed as of last inspection and developer didn't give any reason why.
 3) No required maintenance in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance	Description of Maintenance/Activity:
CE-1	Construction Entrance	N41d00m00s W96d00m00s		Removed		Repairs Needed/Planned:
Current Condition:	Entrance Paved					
CE-2	Construction Entrance	N41d00m00s W96d00m00s		Removed		
Current Condition:	Entrance Paved					
CE 3	Construction Entrance	N41d00m00s W96d00m00s		Removed		
Current Condition:	Entrance Paved					
CE 4	Construction Entrance	Lot 248		Removed		
Current Condition:	As of inspection on 4/29/09 construction entrance is no longer needed due to paving being completed on site.					
CE 5	Construction Entrance	Lot 248		Removed		
Current Condition:	Construction entrance was removed prior to inspection on 5/13/09 due to paving completed by Ted w/ Pelster construction.					
DD 1	Diversion Ditch	N41d00m00s W96d00m00s		Removed		
Current Condition:	Diversion Ditch was removed when the SB 7 was re-located to the northeast, but was not removed from the report.					
SB 1	Sediment Basin	N41d00m00s W96d00m00s		Removed		
Current Condition:						
SB 2	Sediment Basin	N41d00m00s W96d00m00s		Removed		
Current Condition:						
SB 3	Sediment Basin	N41d00m00s W96d00m00s		Removed		
Current Condition:						
SB 4	Sediment Basin	N41d00m00s W96d00m00s		Removed		
Current Condition:						
SB 5	Sediment Basin	N41d00m00s W96d00m00s		Removed		
Current Condition:	Removed due to commercial property development					
SB 6	Sediment Basin	N41d00m00s W96d00m00s		Removed		
Current Condition:						
SB 7	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition- 32% full.					
SB 8	Sediment Basin	N41d00m00s W96d00m00s		Removed		
Current Condition:	Removed.					
SF 1	Silt Fence	N41d00m00s W96d00m00s		Removed		
Current Condition:	Silt fence was removed prior to inspection on 3/7/09 by CS for Bernie Heck w/ KVI. Silt fence will need to be re-installed when construction is active in the area.					
SF 2	Silt Fence	N41d00m00s W96d00m00s		Removed		
Current Condition:						
SF 3	Silt Fence	N41d00m00s W96d00m00s		Removed		

Current Condition:					
SF 4	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 5	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 6	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 7	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 8	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 9	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 10	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 11	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 12	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:					
SF 13	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed prior to inspection on 5/23/08 by CS for KVI due to good vegetation and not needed any longer.				
SF 14	Silt Fence	Lot 248	3/24/2009	Active	No
Current Condition:	Good Condition Maintenance was completed prior to inspection on 3/25/09 by CS for Bernie w/ KVI.				
SF 15	Silt Fence	Lot 248		Removed	
Current Condition:	Silt fence was removed prior to inspection on 7/27/09 by Ted w/ Pelster construction due to the lot being sodded and all other disturbed areas seeded and straw place over the seed.				
STR	Street Cleaning	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition- No major signs of track off.				
SWPPP Sign	SWPPP Sign	One sign on site	8/8/2008	Active	No
Current Condition:	Good Condition On 3/27/08 inspector installed a SWPPP sign at 108th & Brentwood Ave. and 108th & Chandler Rd entrance. The sign at 108th & Chandler has been removed.				
Inspector Signature:			Reviewed By: 