

E & A Consulting Group, Inc.  
 330 North 117th Street  
 Omaha, NE 68154-2509  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



**Engineering Answers**

Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

E & A CONSULTING GROUP, INC.  
 ENGINEERING • PLANNING • ENVIRONMENTAL & FIELD SERVICES

**E&A - P1999.175.0042**

Inspector: Mike Jacobson, CISEC		Stage 3
Project Name:	<b>Val Vista NER101066</b>	
For Week Ending:	<b>7/13/2013</b>	
Project Location:	<b>108th &amp; Giles Road - Papillion, NE (Sarpy County)</b>	<b>68128</b>


Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	68%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected		
				<b>Week 1</b>
Sunday:	0.11"			
Monday	0.00"	06/10/13		
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	1.47"			
Saturday	0.00"	06/15/13		
				<b>Week 2</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.12"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.13"			
				<b>Week 3</b>
Sunday:	0.56"			
Monday	0.48"	06/24/13		
Tuesday	0.01"			
Wednesday	0.00"			
Thursday	0.16"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 4</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 5</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.11"			
Wednesday	0.01"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			

**Complaints:** None

<b>Construction Sequencing:</b>					
<b>Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?</b>					
Entire site; residential site grading completed and site seeded prior to 2005, north commercial property grading completed and site seeded Summer 2005, and south commercial property grading completed and site seeded Summer 2006.					
As of inspection on 3/25/09 grading was active on lot 241. As of inspection on 4/7/09 grading was completed on this section of lot 241.					
<b>Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :</b>					
Entire site; residential site grading completed and site seeded prior to 2005, north commercial property grading completed and site seeded Summer 2005, and south commercial property grading completed and site seeded Summer 2006.					
As of inspection on 3/25/09 grading was active on lot 241. As of inspection on 4/7/09 grading was completed on this section of lot 241.					
<b>What temporary or permanent stabilization measures listed in this section are being implemented?</b>					
Paving, dense vegetation and landscaping installed prior to 2005. Paving commercial property (7/2007)					
<b>Comments:</b>					
<b>Comments:</b> No activity in the residential or commercial areas.					
<b>Findings / Corrective Actions (Date):</b>					
<b>Findings / Corrective Actions (Date):</b> 1) No maintenance is required in the BMP section.					

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE-1	Construction Entrance	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Entrance Paved				
CE-2	Construction Entrance	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Entrance Paved				
CE 3	Construction Entrance	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Entrance Paved				
DD 1	Diversion Ditch	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Diversion Ditch was removed when the SB 7 was re-located to the northeast, but was not removed from the report.				
SB 1	Sediment Basin	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SB 2	Sediment Basin	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SB 3	Sediment Basin	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SB 4	Sediment Basin	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SB 5	Sediment Basin	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Removed due to commercial property development				
SB 6	Sediment Basin	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SB 7	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No
<b>Current Condition:</b>	Good Condition- 32% full. Outlet Pipe maintenance completed 5/2007 Commercial Seeding.				
SB 8	Sediment Basin	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Removed.				

SF 1	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Silt fence was removed prior to inspection on 3/7/09 by CS for Bernie Heck w/ KVI. Silt fence will need to be re-installed when construction is active in the area.				
SF 2	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SF 3	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SF 4	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SF 5	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SF 6	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SF 7	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SF 8	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SF 9	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SF 10	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SF 11	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SF 12	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>					
SF 14	Silt Fence	Lot 248		Removed	
<b>Current Condition:</b>	Silt fence run was removed prior to inspection on 7/5/10 by CS due to good vegetation and this area of the lot being builder on already.				
STR	Street Cleaning	N41d00m00s W96d00m00s	In Place	Active	No
<b>Current Condition:</b>	Good Condition- No major signs of track off.				
SWPPP Sign	SWPPP Sign	One sign on site		Removed	
<b>Current Condition:</b>	Removed The sign at 108th & Chandler has been removed. As of inspection on 6/10/13 the SWPPP sign at 108th & Brentwood Ave entrance was destroyed by the mowing contractor and it will not be reinstalled at this time.				
<b>Inspector Signature:</b>				<b>Reviewed By:</b> 