

E & A Consulting Group, Inc.  
 10909 Mill Valley Road, Suite 100  
 Omaha, NE 68154  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



**E & A CONSULTING GROUP, INC.**

*Engineering Answers*

Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

**E&A - P1999.175.042**

Inspector: Joe Manning		Stage
Project Name:	<b>Val Vista NER101066</b>	3
For Week Ending:	<b>8/14/2021</b>	
Project Location:	<b>108th &amp; Giles Road - Papillion, NE (Sarpy County)</b>	<b>68128</b>

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	68%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Inspection Time	
					<b>Week 1</b>
Sunday:	0.06"				
Monday:	0.00"	7/12/2021	Sunny 83/59	7:35 AM	
Tuesday:	0.00"				
Wednesday:	0.07"				
Thursday:	0.52"	7/15/2021	Partly Cloudy 80/71	8:40 AM	
Friday:	0.00"				
Saturday:	0.15"				
					<b>Week 2</b>
Sunday:	0.00"				
Monday:	0.00"				
Tuesday:	0.00"				
Wednesday:	0.00"				
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.00"				
					<b>Week 3</b>
Sunday:	0.00"				
Monday:	0.00"				
Tuesday:	0.00"				
Wednesday:	0.00"				
Thursday:	0.00"				
Friday:	0.02"				
Saturday:	0.52"				
					<b>Week 4</b>
Sunday:	0.00"				
Monday:	0.00"	8/2/2021	Sunny 82/59	7:20 AM	
Tuesday:	0.00"				
Wednesday:	0.00"				
Thursday:	0.00"				
Friday:	0.01"				
Saturday:	2.26"				
					<b>Week 5</b>
Sunday:	2.24"				
Monday:	0.00"	8/9/2021	Sunny 94/69	7:05 AM	
Tuesday:	0.00"				
Wednesday:	0.00"				
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.00"				

Complaints:	None
-------------	------

**Construction Sequencing:**  
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?  
 Entire site; residential site grading completed and site seeded prior to 2005, north commercial property grading completed and site seeded Summer 2005, and south commercial property grading completed and site seeded Summer 2006.

**Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :**

Entire site; residential site grading completed and site seeded prior to 2005, north commercial property grading completed and site seeded Summer 2005, and south commercial property grading completed and site seeded Summer 2006.

**What temporary or permanent stabilization measures listed in this section are being implemented?**

Paving, dense vegetation and landscaping installed prior to 2005. Paving commercial property (7/2007)

**Checklist Questions:**

**Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?**

Yes

**Create Corrective Action?**

N/A

**Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measures are adequate or needed to prevent erosion.**

Yes

**Create Corrective Action?**

N/A

**Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?**

Yes

**Create Corrective Action?**

N/A

**Are construction entrances and adjacent streets being maintained adequately?**

Yes

**Create Corrective Action?**

N/A

**Is dust associated with the construction activity adequately controlled on the site?**

Yes

**Create Corrective Action?**

N/A

**Comments:**

**Comments:**

Site is inactive as of the last inspection. The inspection on 7/12/21 was completed for the rain event on 7/10/21 (1.86") due to the time in which the rain event occurred.

**The inspection on 8/02/21 was completed for the rain event (0.52") which occurred on 7/31/21.**

**Findings / Corrective Actions (Date):**

**Findings / Corrective Actions (Date):**

1.) No maintenance is needed at this time.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
SB 7	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No
<b>Current Condition:</b>	Good Condition - 36% full - Outlet Pipe maintenance completed 5/2007 Commercial Seeding.				
STR	Street Cleaning	N41d00m00s W96d00m00s	In Place	Active	No
<b>Current Condition:</b>	Good Condition - No major signs of track off.				
SWPPP Sign	Sign	S. 108th Street	11/7/2018	Pending	No
<b>Current Condition:</b>	Pending - A SWPPP Sign will be reinstalled when construction resumes on the site.				

**Inspector Signature:**



**Reviewed By:**

