	E&A	- 200	1.059.000		
Inspector: Scott Fryant					Stage
Project Name:		Wa	Inut Creek H	ills	3
For Week Ending:			10/10/2009		68046
Grading:		100%			
Sanitary Sewer:		100%			
Storm Sewer:		100%			
Paving:		100%			
Seeding: Utilities:		100%			
Overall Development:		85%			
Overall Development.	I	0070	l.	I	
RAIN FALL AMOUNTS	Amount in inches		Date inspected		Week
Sunday:	0.00"				vveek
Monday	0.00"		09/14/09		
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				Week
Sunday:	0.00"				- Week
Monday	0.04"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.07"				
Saturday	0.00"				Week
Sunday:	0.00"				Week
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.13"				
Friday	0.00"				
Saturday	0.00"				Week 47
Sunday:	0.00"				Week 4 /
Monday	0.00"				
Tuesday	0.09"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.01"				
	None				
Complaints:	INOTIE				
Construction Sequencing:					
Which portion(s) (i.e. drainage basin last 14 days?	s) of the site have had a tempora	ary or p	ermanent cessation o	f grading, earthwork, or	ground disturbance in the
Entire site; grading completed a	and site seeded prior to 2005	5.			
Which portion(s) (i.e. drainage basin	s) of the site do not have gradin	g, earth	work, or ground dietu	rbance scheduled in the	next 14 days?
	<u> </u>	•	or ground distu		
Entire site; grading completed a	and site seeded prior to 200:	5.			
What temporary or permanent stabil	ization measures listed in this ea	ection a	re being implemented	1?	
Paving, dense vegetation and la			gpromontec		
Comments:	<u> </u>				
Comments:					
Site is currently idle.					
Findings / Corrective Actions	(Date):		<u> </u>		
Findings / Corrective Actions 1) No required maintenance in t	` '				
	•				

Unique Name	Туре	Location	Projected Install Date	Status		Description of Maintenance/Activity:
		N41d00m00s				
CE 1	Construction Entrance	W96d00m00s		Removed		Repairs Needed/Planned:
Current Condition:	Entrance paved.					
		N41d00m00s				
CE 2	Construction Entrance	W96d00m00s		Removed		
Current Condition:	Entrance paved.					1
		N41d00m00s				
SB 1	Sediment Basin	W96d00m00s	In Place	Active	No	

Current Condition:	Good Condition - 30% Full								
		N41d00m00s							
SB 2	Sediment Basin	W96d00m00s		Removed					
Current Condition:	Removed	Removed							
		N41d00m00s							
SB 3	Sediment Basin	W96d00m00s		Removed					
Current Condition:	Removed December 2005	Removed December 2005 by McArdle Grading due to drainage area development.							
		N41d00m00s							
SB 4	Sediment Basin	W96d00m00s	In Place	Active	No				
Current Condition:	Good Condition - 32% Full	Good Condition - 32% Full - Permanent Basin/Pond							
		N41d00m00s							
SB 5	Sediment Basin	W96d00m00s		Removed					
Current Condition:	Removed								
		N41d00m00s							
SF 1	Silt Fence	W96d00m00s		Active					
Current Condition:	Removed; area vegetated.	Removed; area vegetated.							
		N41d00m00s							
SF 2	Silt Fence	W96d00m00s		Active					
Current Condition:	Removed; area vegetated.	Removed; area vegetated.							
		N41d00m00s							
SF 3	Silt Fence	W96d00m00s		Removed					
Current Condition:	Removed	Removed							
		N41d00m00s							
STR	Streets	W96d00m00s	In Place	Active	No				
Current Condition:	Good Condition - No major	Good Condition - No major signs of track off							
SWPPP Sign	Signs	3 Signs	8-19-08	Active	No				
Current Condition:	Good Condition -90th and Fenwick, 90th ar		Gold Coast	•					
ctor Signature:	ot Fryant		Reviewed By:	Zadrany k. Jili	lc				