

E & A Consulting Group, Inc.  
 330 North 117th Street  
 Omaha, NE 68154-2509  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



**Engineering Answers**

Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

E & A CONSULTING GROUP, INC.  
 ENGINEERING • PLANNING • ENVIRONMENTAL & FIELD SERVICES

**E&A - P2001.059.000**

Inspector: Alex Emerson		Stage 3
Project Name:	<b>Walnut Creek Hills NER110521</b>	
For Week Ending:	<b>12/13/2014</b>	
Project Location:	<b>96th and Gold Coast Road- Papillion, NE (Sarpy County)</b>	<b>68046</b>

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	85%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions	
				<b>Week 1</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 2</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 3</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.03"	11/25/14	43/17 Sunny	
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 4</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 5</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			

<b>Complaints:</b>	None				
<b>Construction Sequencing:</b>					
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?					
Entire site; grading completed and site seeded prior to 2005.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire site; grading completed and site seeded prior to 2005.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Paving, dense vegetation and landscaping installed prior to 2005.					
<b>Comments:</b>					
<b>Comments:</b>					
Site is currently idle.					
<b>Findings / Corrective Actions (Date):</b>					
<b>Findings / Corrective Actions (Date):</b>					
1) No required maintenance in the BMP section.					
<b>Unique Name</b>	<b>Type</b>	<b>Location</b>	<b>Projected Install Date</b>	<b>Status</b>	<b>Maintenance Scheduled</b>
CE 1	Construction Entrance	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Entrance paved.				
CE 2	Construction Entrance	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Entrance paved.				
SB 1	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No
<b>Current Condition:</b>	Good Condition - 41% Full				
SB 2	Sediment Basin	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Removed				
SB 3	Sediment Basin	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Removed December 2005 by McArdle Grading due to drainage area development.				
SB 4	Sediment Basin	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	This is a Permanent Basin/Pond that is under the supervision of the City of Papillion, therefore we are removing it from the report as of inspection on 2/18/13.				
SB 5	Sediment Basin	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Removed				
SF 1	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Removed; area vegetated.				
SF 2	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Removed; area vegetated.				
SF 3	Silt Fence	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Removed				
STR	Streets	N41d00m00s W96d00m00s	In Place	Active	No
<b>Current Condition:</b>	Good Condition - No major signs of track off				
SWPPP Sign	Signs	3 Signs	8/19/2008	Active	No
<b>Current Condition:</b>	Good Condition -90th and Fenwick, 90th and Gold Coast, 96th and Gold Coast				



Zachary K. Jilek

Inspector Signature:



Reviewed By:

Zachary K. Jilek