

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



Engineering Answers

E & A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • ENVIRONMENTAL & FIELD SERVICES


Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A - P2001.059.000

Inspector: Alex Emerson		Stage 3
Project Name:	Walnut Creek Hills NER110521	
For Week Ending:	6/13/2015	
Project Location:	96th and Gold Coast Road- Papillion, NE (Sarpy County)	68046

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	85%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions	
				Week 1
Sunday:	0.17"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.73"			
Friday	0.10"	05/15/15	70/53 Light Rain	
Saturday	0.17"			
				Week 2
Sunday:	0.05"			
Monday	0.00"			
Tuesday	0.01"			
Wednesday	0.06"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 3
Sunday:	0.02"			
Monday	0.00"			
Tuesday	0.08"			
Wednesday	0.00"			
Thursday	0.03"			
Friday	0.30"			
Saturday	0.00"			
				Week 4
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.42"			
Thursday	0.07"			
Friday	0.00"	06/05/15	82 / 66 Sunny	
Saturday	0.04"			
				Week 5
Sunday:	0.08"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.10"			
Thursday	1.08"	06/11/15	71/62 Light Rain	
Friday	0.00"			
Saturday	0.00"			

Complaints:	None				
Construction Sequencing:					
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?					
Entire site; grading completed and site seeded prior to 2005.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire site; grading completed and site seeded prior to 2005.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Paving, dense vegetation and landscaping installed prior to 2005.					
Summary Questions:					
Are approved entrances and adjacent streets being maintained adequately?					
Yes					
Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?					
Yes					
Checklist Questions:					
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?					
Yes					
Is dust associated with the construction activity adequately controlled on the site?					
Yes					
Comments:					
Comments: Site is currently idle.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date): 1) No required maintenance in the BMP section.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance Scheduled
SB 1	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition - 41% Full				
STR	Streets	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition - No major signs of track off				
SWPPP Sign	Signs	3 Signs	8/19/2008	Active	No
Current Condition:	Good Condition -90th and Fenwick, 90th and Gold Coast, 96th and Gold Coast				
Inspector Signature:			Reviewed By: Zachary K. Jilek		