

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A - P2001.059.000

Inspector: Aaron Tulley		Stage
Project Name:	Walnut Creek Hills	3
For Week Ending:	10/13/2018	
Project Location:	96th and Gold Coast Road- Papillion, NE (Sarpy County)	68046

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	85%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions	
				Week 1
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.01"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 2
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.28"			
Wednesday	0.00"			
Thursday	0.75"			
Friday	0.00"	9/21/2018	Mostly Sunny 66/50	
Saturday	0.00"			
				Week 3
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.43"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.01"			
Saturday	0.05"			
				Week 4
Sunday:	0.08"			
Monday	0.08"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.10"			
Saturday	0.00"			
				Week 5
Sunday:	0.27"			
Monday	0.58"			
Tuesday	0.71"			
Wednesday	0.00"			
Thursday	0.00"	10/11/2018	Partly Sunny 50/39	
Friday	0.16"			
Saturday	0.00"			

Complaints:	None

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?
 Entire site; grading completed and site seeded prior to 2005.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :
 Entire site; grading completed and site seeded prior to 2005.

What temporary or permanent stabilization measures listed in this section are being implemented?
 Paving, dense vegetation and landscaping installed prior to 2005.

Summary Questions:

Are approved entrances and adjacent streets being maintained adequately?
 Yes

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?
 Yes

Checklist Questions:


Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?
 Yes

Is dust associated with the construction activity adequately controlled on the site?
 Yes

Comments:
Comments:
 Site was active during last inspection on vacant Lots 1, 2, and 3 Replat 20 for storm sewer tie-in for a different project. E&A inspector will monitor until new project begins.

Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date):
 1) No required maintenance in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance Scheduled
SB 1	Sediment Basin	41°08'23.73"N 96°03'19.85"W	In Place	Active	No
Current Condition:	Good Condition - 49% Full. SB 1 was cleared of vegetation prior to inspection on 2/22/18.				
STR	Streets	41°08'17.47"N 96°03'13.01"W	In Place	Active	No
Current Condition:	Good Condition - No signs of track out				
SWPPP Sign	Signs	3 Signs		Removed	
Current Condition:	Removed - All signs have been removed or are unable to be located as of 12/20/16. Signs will not be reinstalled due to site being inactive and almost complete. If work resumes a new sign will be ordered and installed.				

Inspector Signature: 

Reviewed By: 