

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A- P2021.065.002

Inspector: Joe Manning		Stage
Project Name:	Westridge Estates	1
For Week Ending:	6/18/2022	68073
Project Location:	Highway 77 West of Eagle Drive - Yutan, NE (Saunders County)	

Grading:	1%				
Sanitary Sewer:	0%				
Storm Sewer:	0%				
Paving:	0%				
Seeding:	0%				
Utilities:	0%				
Overall Development:	0%				

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week 1
Sunday:	0.02"				
Monday:	0.00"	6/13/2022	Sunny 100/80	10:30 AM	
Tuesday:	0.75"				
Wednesday:	0.87"				
Thursday:	0.03"				
Friday:	0.01"				
Saturday:	0.00"				

Complaints:	None
-------------	------

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Stripping and grading began (5/17/2022).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Stripping and grading began (5/17/2022).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (5/17/2022).

Checklist Questions:

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

Create Corrective Action?

N/A

adequate or needed to prevent erosion.

Yes

Create Corrective Action?


N/A

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Create Corrective Action?

N/A
Are construction entrances and adjacent streets being maintained adequately?
Yes
Create Corrective Action?
N/A
Is dust associated with the construction activity adequately controlled on the site?
Yes
Create Corrective Action?
N/A
Comments:
Comments:
1.) Site was inactive during the first inspection.
Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date):
1.) Some maintenance is required in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 01	Construction Entrance	H16	5/17/2022	Active	No
Current Condition:	Good Condition - 95% effective- Existing gravel drive will function as construction entrance as of the first				
D 01	Diversion	J11 to H9	6/7/2022	Pending	No
Current Condition:	Pending - The diversion will be installed once grading in the area requires. E&A inspector will continue to				
D 02	Diversion	J11 to I13	6/7/2022	Pending	No
Current Condition:	Pending - The diversion will be installed once grading in the area requires. E&A inspector will continue to				
D 03	Diversion	J10 to I7	5/17/2022	Active	No
Current Condition:	Good Condition - The grader installed the diversion prior to the first inspection on 5/17/22.				
MS 01	Material Storage	On Site	6/7/2022	Pending	No
Current Condition:	Pending - The material storage will be installed as necessary.				
SF 01	Silt Fence	H6 to G8	6/7/2022	Pending	No
Current Condition:	Pending - Silt fence will be installed once necessary due to grading on site. E&A inspector will monitor.				
SF 02	Silt Fence	I13 to G16	6/7/2022	Pending	No
Current Condition:	Pending - Silt fence will be installed once necessary due to grading on site. E&A inspector will monitor.				
STR	Streets	ADJ and Internal Streets	5/17/2022	Active	No
Current Condition:	Good Condition- No major signs of track off.				
SWPPP Sign 01	SWPPP Signs	Adjacent to CE 1	6/7/2022	Pending	No
Current Condition:	Pending - E&A inspector will install the SWPPP sign when it is received from the shop.				
W 01	Straw Wattles	G16	6/7/2022	Pending	No
Current Condition:	Pending - The straw wattles will be installed on site as necessary. The E&A inspector will continue to monitor.				
W 02	Straw Wattles	G16	6/7/2022	Pending	No
Current Condition:	Pending - The straw wattles will be installed on site as necessary. The E&A inspector will continue to monitor.				
WO 01	Concrete Washout	On site	6/7/2022	Pending	No
Current Condition:	Pending - A concrete washout will be installed on site as necessary.				
WS 01	Waste Storage Area	On site	6/7/2022	Pending	No
Current Condition:	Pending - The waste storage area will be installed as necessary.				
Inspector Signature: 			Reviewed By: 