E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

Environmental Services Dept.	. Manager			Engineering A	nswers			
		E&A- P2021	.065.002					
Inspector: Josh Ellington					Stage			
		Westr	ridge Estates		1			
Project Name:		CSW-202106214						
For Week Ending:	01/01000							
Project Location:	Highwe	Highway 77 West of Eagle Drive - Yutan, NE (Saunders County)						
rioject Location.	Iligilwi	ay 11 West of Lagie	Dilve - Tutan, NE (Sauna	ers county)				
Grading:	99	<mark>9%</mark>						
Sanitary Sewer:		0%						
Storm Sewer:		0%						
Paving:		5 <mark>%</mark>						
Seeding:		0%						
Utilities:		0%						
Overall Development:		0%						
·								
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time				
TOTAL AMOUNTS		Date inspected	Weather Conditions	Time	Week 1			
Sunday:	0.15"				WOOK 1			
Monday:	0.07"							
Tuesday:	0.00"	8/9/2022	Sunny 87/59	4:20 PM	+			
Wednesday:	0.00"	0,0,2022	Guilly 61766		+			
Thursday:	0.03"							
Friday:	0.00"				+			
Saturday:	0.00"				+			
- Cataraay.	0.00							
	None							
Complaints:								
	!							
Construction Sequencing:								
Which portion(s) (i.e. drainage basin	s) of the site have had a temp	porary or permanent cess	sation of grading, earthwork, or	ground disturbance in the	alast 14 days?			
Stripping and grading began (5/	/17/2022).							
Which portion(s) (i.e. drainage basin	•	ding, earthwork, or grou	nd disturbance scheduled in the	e next 14 days?				
Stripping and grading began (5/	/17/2022).							
What temporary or permanent stabili		s section are being imple	emented?					
Existing vegetation (5/17/2022).	•							
Checklist Questions:								
1.) Are receiving waters adjactionstruction activity?	ent to the project free o	f any significant sig	ns of erosion or sedimen	t that would be assoc	iated with the			
Yes								
Create Corrective Action?								
N/A								
1.								

2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

Nο

Create Corrective Action?

No - See Findings section

3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Nο

Create Corrective Action?

No - See BMP section

4.) Are construction entrances and adjacent streets being maintained adequately?

Voc

Create Corrective Action?

N/A

5.) Is dust associated with the construction activity adequately controlled on the site?

Yes

Create Corrective Action?

N/A

Comments:

Comments:

1.) Site was inactive during the last inspection.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

- 1.) Some maintenance is required in the BMP section.
- 2.) Inactive portions of the site should be stabilized. Summit Development was informed to complete by 8/16/22.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance			
CE 01	Construction Entrance	H16		Removed				
Current Condition:	Removed - Summit Development paved the construction entrance prior to the inspection on 8/9/22.							
D 01	Diversion	J11 to H9	6/7/2022	Pending	No			
Current Condition:	Pending - The diversion will be installed once grading in the area requires. E&A inspector will continue to monitor.							
D 02	Diversion	J11 to I13	6/7/2022	Pending	No			
Current Condition:	Pending - The diversion will be installed once grading in the area requires. E&A inspector will continue to monitor.							
D 03	Diversion	J10 to 17	5/17/2022	Active	No			
Current Condition:	Good Condition - The grader installed the diversion prior to the first inspection on 5/17/22. The diversion has been removed prior to the inspection on 7/19/22 due to grading activity. E&A inspector will monitor to recommend reinstallation.							
MS 01	Material Storage	On Site	6/7/2022	Pending	No			
Current Condition:	Pending - The material storage will be installed as necessary.							
PT 01	Portable Toilet	On Site	7/13/2022	Active	Yes			
Current Condition:	Fair Condition - Summit Development installed the portable toilet prior to the inspection on 7/13/22. Portable toilet should be secured. Summit Development was informed to complete by 7/20/22. Not done as of last inspection. Summit Development was reminded on 8/10/22.							
SF 01	Silt Fence	H6 to G8	6/7/2022	Pending	No			
Current Condition:	Pending - Silt fence will be installed once necessary due to grading on site. E&A inspector will monitor.							
SF 02	Silt Fence	I13 to G16	6/7/2022	Pending	No			

Current Condition:	Pending - Silt fence will be installed once necessary due to grading on site. E&A inspector will monitor.							
STR	Streets	ADJ and Internal Streets	5/17/2022	Active	No			
Current Condition:	Good Condition- No major signs of track off.							
SWPPP Sign 01	SWPPP Signs	Adjacent to CE 1	6/7/2022	Active	No			
Current Condition:	Good Condition - E&A inspector installed the SWPPP sign during the inspection on 6/6/22.							
W 01	Straw Wattles	G16	6/7/2022	Pending	No			
Current Condition:	Pending - The straw w	vattles will be installed o	n site as necessary. The	E&A inspector will co	ontinue to monitor.			
W 02	Straw Wattles	G16	6/7/2022	Pending	No			
Current Condition:	-		n site as necessary. The		entinue to monitor.			
WO 01	Concrete Washout	On site		Removed				
Current Condition:			the concrete washout p	rior to the inspection	on on 8/9/22.			
WO 02	Concrete Washout	On site	7/13/2022 the concrete washout pr	Active	Yes			
	The concrete waste where the washout previously was should be removed. Summit Development was informed to complete by 8/16/22.							
WS 01	Waste Storage Area	On site	6/7/2022	Active	Yes			
Current Condition:	Active - Summit Development installed the waste storage prior to the inspection on 7/13/22.							
Certification Statement:	"I certify, under penalt direction or supervisio properly gathered and persons who manage the information submit am aware that there a	y of law, that this docum n in accordance with a sevaluated the information the system or those per ted is, to the best of my	nent and all attachments we system designed to assur- by submitted. Based on me sons directly responsible knowledge and belief, truor submitting false inform	were prepared under e that qualified perso ny inquiry of the pers for gathering the info ie, accurate, and cor	onnel on or ormation, nplete. I			
spector Signature:	Jele			Reviewed By:	Get Sol			