E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599

www.eacg.com



Zachary A. Jilek, CPESC, CISEC

Engineering Answers

Environmental Services Dept. I	wanager	E&A- P2021.06	SE 002						
Inspector: Josh Ellington		EQA- P2021.00	55.002		Stage				
		Westridge Estates							
Destruct Name			02106214		1				
Project Name:					68073				
For Week Ending:		5/27/2023							
Project Location:	Highway 7	Highway 77 West of Eagle Drive - Yutan, NE (Saunders County)							
	1 000/		1	1					
Grading:	99%								
Sanitary Sewer:	0%								
Storm Sewer:	0%								
Paving:	95%								
Seeding:	25%								
Utilities:	45%								
Overall Development:	10%								
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	Storm Event Duration				
TAIN I ALL AMOUNTS	, anount in tentile	Date inspected	Weather Conditions	Time	Weel Weel				
Sunday:	0.00"								
Monday	0.00"								
Tuesday	0.00"								
Wednesday	0.00"	5/24/2023	Sunny 80	11:25 AM					
Thursday	0.00"								
Friday	0.00"								
Saturday	0.00"								
Complaints:	None								
Construction Sequencing:									
Which portion(s) (i.e. drainage basins)) of the site have had a tempora	ary or permanent cessation	on of grading, earthwork, or	ground disturbance in th	ne last 14 days?				
Stripping and grading began (5/1	7/2022). Utility installation	active (3/30/2023).							
Which portion(s) (i.e. drainage basins)	of the site do not have grading	a parthwork or ground o	isturbance scheduled in the	novt 14 days?					
Stripping and grading began (5/1			isturbance scheduled in the	Fliext 14 days:					
Stripping and grading began (5/1	172022). Othicly installation of	active (3/30/2023).							
What temporary or permanent stabilize	ation measures listed in this se	ection are being impleme	nted?						
Existing vegetation (5/17/2022).				na ROWs (11/16/202	2).				
					_/-				
Checklist Questions:				at would be accorde	to al codello Alono				
Are receiving waters adjacent t	to the project free of any	significant signs of	erosion or sealment th	at would be associa	tea with the				
Are receiving waters adjacent t construction activity?	to the project free of any	significant signs of	erosion or sealment th	at would be associa	tea with the				
Checklist Questions: Are receiving waters adjacent to construction activity? Yes	to the project free of any	significant signs of	erosion or sealment th	at would be associa	tea with the				
Are receiving waters adjacent t construction activity?	to the project free of any	significant signs of	erosion or sealment th	at would be associa	ted with the				

Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

No

Create Corrective Action?

No - See Findings Section.

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Create Corrective Action?

N/A

Are construction entrances and adjacent streets being maintained adequately?

Nο

Create Corrective Action?

No, see BMPs section.

Is dust associated with the construction activity adequately controlled on the site?

Yes

Create Corrective Action?

N/A

Comments:

Comments:

Site was inactive during the last inspection.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

- 1.) Some maintenance is required in the BMP section.
- 2.) Inactive portions of the site should be stabilized. Summit Development was informed to complete by 8/16/22. Not done as of last inspection. Summit Development was reminded on 9/14/22, 11/9/22. Summit Development seeded the ROWs prior to the inspection on 11/16/22. E&A inspector will monitor for vegetative establishment.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance		
CE 01	Construction Entrance	H16		Removed			
Current Condition:	Removed - Summit Development paved the construction entrance prior to the inspection on 8/9/22.						
D 01	Diversion	J11 to H9	6/7/2022	Pending	No		
Current Condition:	Pending - The diversion will be installed once grading in the area requires. E&A inspector will continue to monitor.						
D 02	Diversion	J11 to I13	6/7/2022	Pending	No		
Current Condition:	Pending - The diversion will be installed once grading in the area requires. E&A inspector will continue to monitor.						
D 03	Diversion	J10 to I7		Removed			
Current Condition:	Removed - The grader installed the diversion prior to the first inspection on 5/17/22. The diversion has been removed prior to the inspection on 7/19/22 due to grading activity.						
MS 01	Material Storage	On Site	6/7/2022	Pending	No		
Current Condition:	Pending - The material storage will be installed as necessary.						
PT 01	Portable Toilet	On Site		Removed			
Current Condition:	Removed - Summit Development removed the portable toilet prior to the inspection on 9/28/22.						
SF 01	Silt Fence	H6 to G8		Removed			
Current Condition:	Removed - Due to site inactivity and straw wattle recommendations, silt fence will not be recommended as of 11/09/22.						
SF 02	Silt Fence	I13 to G16		Removed			
Current Condition:	Removed - Due to site 11/09/22.	e inactivity and straw w	attle recommendations, silt	fence will not be re	commended as of		

STR	Streets	ADJ and Internal Streets	5/17/2022	Active	Yes			
Current Condition:	Fair Condition - Streets need to be cleaned. Summit Development was informed to complete by 2/28/23. Not done as of the last inspection. Summit Development was reminded on 3/02/23, 5/11/23							
SWPPP Sign 01	SWPPP Signs	Adjacent to CE 1	6/7/2022	Active	No			
Current Condition:	Good Condition - E&A	inspector installed the	SWPPP sign during the i	nspection on 6/6/22.				
W 01	Straw Wattles	H16	9/14/2022	Active	No			
Current Condition:	Good Condition - Sur	Good Condition - Summit Development installed the straw wattles prior to the inspection on 9/14/22.						
W 02	Straw Wattles	H16	9/14/2022	Active	No			
Current Condition:	Good Condition - Sum	mit Development install	ed the straw wattles prior	r to the inspection on	9/14/22.			
W 03 - 05	Straw Wattles	East side of internal streets	11/16/2022	Active	No			
Current Condition:	Good Condition - Summit Development installed straw wattles along the east side of the street prior to the inspection on 11/16/22.							
WO 01	Concrete Washout	On site		Removed				
Current Condition:	Removed - Summit D	Removed - Summit Development removed the concrete washout prior to the inspection on 8/9/22.						
WO 02	Concrete Washout	On site		Removed				
Current Condition:	Removed - Summit Development removed the concrete washout prior to the inspection on 9/14/22.							
WS 01	Waste Storage Area	On site		Removed				
Current Condition:	Removed - Summit Development removed the waste storage prior to the inspection on 8/22/22.							
Certification Statement:	I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations.							
Inspector Signature:	Jet			Reviewed By:	Parts Sil			