E & A Consulting Group, Inc. 330 North 117th Street Omaha, NE 68154-2509 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

E & A CONSULTING GROUP, INC.

ENGINEERING · PLANNING · ENVIRONMENTAL & FIELD SERVICES

		E&A- P2008.20	7.000				
Inspector: Mike Jacobson, CISEC					Stage		
	Bell Brook						
Project Name:	111010010						
For Week Ending:							
Project Location:	Southwest	corner of 192nd and H	arrison Street- Omah	a, NE (Sarpy County)	68135		
	Γ	1	I I				
Grading:	100%						
Sanitary Sewer:	100% 100%						
Storm Sewer: Paving:	100%						
Seeding:	100%						
Utilities:	100%						
Overall Development:	60%						
		I	l l				
RAIN FALL AMOUNTS	Amount in tenths	Date inspected					
TOMIN I ALL AMOUNTS		Date inspected			Week 1		
Sunday:	0.00"				- HOOK I		
Monday	0.00"						
Tuesday	0.00"						
Wednesday	0.00"						
Thursday	0.00"						
Friday	0.03"						
Saturday	0.37"						
Sunday	0.04"				Week 2		
Sunday: Monday	0.04" 0.00"						
Tuesday	0.00"						
Wednesday	0.58"						
Thursday	0.01"						
Friday	0.15"						
Saturday	0.00"						
					Week 3		
Sunday:	0.00"						
Monday	0.00"						
Tuesday	0.00"						
Wednesday	0.00"						
Thursday	0.00"						
Friday Saturday	0.00"						
Saturday	0.00				Week 4		
Sunday:	0.00"				WOOK 4		
Monday	0.00"						
Tuesday	0.00"						
Wednesday	0.00"						
Thursday	0.00"						
Friday	0.00"						
Saturday	0.00"						
Cundou	0.00"				Week 5		
Sunday: Monday	0.00"	01/07/13					
Tuesday	0.00"	01/01/13					
Wednesday	0.00"						
Thursday	0.05"						
Friday	0.00"						
Saturday	0.00"						
	None						
Complaints:							
		T	<u> </u>				
Construction Conversions	1	l					
Construction Sequencing: Which portion(s) (i.e. drainage basins) of the site h	ave had a temporary or	nermanent descation of are	ading earthwork or groups	disturbance in the last 14 days?			
portion(s) (no. dramage basins) or the site in	a.s naa a temporary O	polinations ocosation of gre	g, caramork, or ground	a another burious in the last 14 days?			
Entire Site; grading completed and site see	dad prior to 4/0000						
Entire Site; grading completed and site see	ued prior to 4/2008						
			I				

ch portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? Entire Site; grading completed and site seeded prior to 4/2008. Existing Vegetation (4/2008), Harrison St. ROW between 201st and 197th St seed and matting by Sarpy County (8/19/08) Seeding and Matting on the hill south of the ROW between 197th and 199th St. (9/08), seeding and matting on outlot 'O' (3/09), removed basin 8 seeded (05/09), Silt Basin 3 seeded and matted (4/2011); Disturbed area behind sediment basin #7 was re-seeded/matted(10/2011); lots 331-335;340-345 were reseeded(6/5/12) Comments Comments: Home construction is active in many areas of the development. An inspection was not conducted on Thursday 12/20/12 due to winter weather and dangerous driving conditions. Inspection on 1/7/13 was a drive thru inspection due to winter conditions and site being covered with snow. Not all BMP's were visible and able to be observed during the last inspection due to snow covering the majority of the BMP's Findings / Corrective Actions (Date): 1) Some maintenance is required in the BMP section. Projected Install **Unique Name** Location Maintenance Type Date Status Concrete Washout 11/4/2010 CW₁ Lot 393 Active Yes **Current Condition:** Poor Condition The silt fence maintenance was completed prior to inspection on 4/2/12 by CS. The washout pit and the concrete spoils around the washout pit needs to be cleaned up. Chad with Synergy was informed to complete maintenance by 3/12/12. On 3/7/12 Chad asked for Commercial Seeding to get him a bid to complete maintenance. On 3/7/12 Mike w/ Commercial Seeding emailed inspector and stated that he will get a bid in within the next day or so. On 3/6/12 Chad w/ Synergy was forwarded a bid from Commercial Seeding to complete maintenance. On 4/2/12 Chad w/ Synergy was reminded that maintenance needs to be completed ASAP. Chad stated that there is no money at this time to complete maintenance but he hopes that in the next few months some will be allocated to complete maintenance. On 7/24/12 and again on 10/9/12 Chad w/ Synergy was reminded that maintenance needs to be completed ASAP. Maintenance not completed as of last inspection. Lot 93 Lot 93 5/14/2011 Active Yes Silt Fence **Current Condition:** Fair Condition-A few areas of silt fence are down/damaged and need to be repaired. Ron w/ Barr Homes was informed to complete maintenance by 12/10/12. Maintenance not completed as of last nspection. Lot 101 Silt Fence Lot 101 9/20/2012 Pending Yes **Current Condition:** ending Silt fence needs to be installed. Ron w/ Barr Homes was informed to install silt fence by 9/20/12. Silt fence not completed as of last inspection. Silt Fence Lot 238 Removed Lot 238 Lot was sodded prior to inspection on 12/3/12 by Proline Homes. **Current Condition:** Lot 244 8/8/2011 Active No Lot 244 Silt Fence **Current Condition:** Good Condition Maintenance was completed prior to inspection on 8/30/11 by Proline Homes. Lot 347 Silt Fence Lot 347 5/20/2011 Active No **Current Condition:** Good Condition Silt fence installed on the back of the lot prior to inspection on 5/20/11 by Bob Roth. Silt Fence 9/12/2012 Lot 409 Lot 409 Active Yes

	As of inspection or	9/13/12 a few areas of	the silt fence check ar	e down/damaged and need	to be repaired			
	inspection on 10/8/12 the lots on each side of this lot has been sodded, therefore the silt fence can be remaind re-seed the lot.							
		Woodland Homes was informed to complete maintenance by 9/20/12. On 10/8/12 Woodland Homes was it to remove silt fence and seed lot by 10/15/12. On 10/31/12 Woodland Homes was reminded that the silt fe						
Lot 411 Current Condition:	needs to be removed and the disturbed areas of the lot need to be re-seeded. Maintenance not completed last inspection.							
	Silt Fence	Lot 411	1/7/2013	Active	Yes			
	Good Condition-							
	There is dirt piled in the R.O.W. and it needs to be removed or add silt fence around it. Silverstone Building Company was informed to complete maintenance by 1/14/13.							
	Silverstone Buildin	g Company was informe	ed to complete mainter	nance by 1/14/13.	ı			
Lot 436	Silt Fence	Lot 436	a lat prior to inapportio	Removed	or due to fine			
Current Condition:		sodded prior to inspection		n on 12/3/12 by R & A Build Builder.	er due to line			
Lot 462 Current Condition:	Silt Fence	Lot 462 for to inspection on 12/3.	/2012 by Pegency Ho	Removed				
		N41d00m00s	72012 by Negelicy Hol					
SB 3 Current Condition:	Sediment Basin Basin has been re	W96d00m00s moved and seeded and	matted prior to inspec	Removed tion on 4/17/11 by Beaver E	xcavation.			
SB 4	Sediment Basin	N41d00m00s W96d00m00s		Removed				
Current Condition:	Sediment basin wa	as removed prior to insper prior to inspection on 6/5			•			
SB 5	Sediment Basin	N41d00m00s W96d00m00s	,	Removed				
Current Condition:	Removed			removed				
SB 6	Sediment Basin	N41d00m00s W96d00m00s		Removed				
Current Condition:		s removed prior to inspendent or to inspendent or to inspection on 6/5						
SB 7	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No			
Current Condition:	Good Condition- 4 Basin was cleaned	% Filled out prior to inspection o	on 6/18/11 by Bob Rotl	h.				
SB 8	Sediment Basin	N41d00m00s W96d00m00s		Removed				
Current Condition:		Basin removed by O'Brien grading prior to inspection on 5-13-09. Silt fence has been installed on the toe o slope, and the area seeded.						
SB 9	Sediment Basin	N41d00m00s W96d00m00s		Removed				
Current Condition:	Removed							
SF 1	Silt Fence	Lots, 331 and 332	5/3/2012	Active	No			
Current Condition:	Good Condition Maintenance was	completed by Commerci	al Seeding prior to ins	pection on 6/22/12.				
SF 2	Silt Fence	Lots, 333 - 335	5/3/2012	Active	No			
Current Condition:	Good Condition	completed prior to inspe						
CE 2	Silt Fance	Loto 240, 245	E/2/2012	Activo	NI-			
SF 3 Current Condition:	Silt Fence Good Condition Silt fence was insta	Lots, 340 - 345	5/3/2012 of by Beaver Excavation	Active on due to basin 4 & 6 closure	e.			
CTD		N41d00m00s	,					
STR Current Condition:	Streets Good Condition- N	W96d00m00s o major signs of track of	In Place ff.	Active	No			
SWPPP Sign	SWPPP Sign	5 signs	8-19-08	Active	No			
Current Condition:	Good condition SWPPP signs are	installed at the entrance	s at 195th and Harrisc	on, 197th and Harrison, 198t				
	and Harrison and 1	92nd and Bellbrook Blv	u.	Reviewed Bv:				